Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc.,							
	Palanahalli Thota		1				1.00	
	Markandayya layout (Arahara lt)		1				1.00	
	Agrahara lt, 1st mn, 9th cr		1				1.00	
	BSF Gate, Niranthara lt		1				1.00	
	Vara lt, Kattigenahalli		1				1.00	
	2nd cross, Shivashankar lt		1				1.00	
	Someshwar lt, Kattigenehalli		1				1.00	
	Someshwar lt, near burial grnd		1				1.00	
	Dwarakanagar 5th cross		1				1.00	
	Poojamahalaxmi lt, 6th cross		1				1.00	
	Bellahalli mn rd		1				1.00	
	Babanagar		1				1.00	
						Present Qty	**12.00**	**Each**

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore
KRIDL, Bangalore

Newzen Consultants Bangalore

28/03/18
Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Z
Bangalor

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
2	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding							
	0 to 50 m							
	Palanahalli Thota		1	50.00			50.00	
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	50.00			50.00	
	BSF Gate, Niranthara lt		1	50.00			50.00	
	Vara lt, Kattigenahalli		1	50.00			50.00	
	2nd cross, Shivashankar lt		1	50.00			50.00	
	Someshwar lt, Kattigenehalli		1	50.00			50.00	
	Someshwar lt, near burial grnd		1	50.00			50.00	
	Dwarakanagar 5th cross		1	50.00			50.00	
	Poojamahalaxmi lt, 6th cross		1	50.00			50.00	
	Bellahalli mn rd		1	50.00			50.00	
	Babanagar		1	50.00			50.00	
						Present Qty	600.00	**m**
	50 to 100 m							
	Palanahalli Thota		1	50.00			50.00	
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	50.00			50.00	
	BSF Gate, Niranthara lt		1	50.00			50.00	
	Vara lt, Kattigenahalli		1	50.00			50.00	
	2nd cross, Shivashankar lt		1	50.00			50.00	
	Someshwar lt, Kattigenehalli		1	50.00			50.00	
	Someshwar lt, near burial grnd		1	50.00			50.00	
	Dwarakanagar 5th cross		1	50.00			50.00	
	Poojamahalaxmi lt, 6th cross		1	50.00			50.00	
	Bellahalli mn rd		1	50.00			50.00	
	Babanagar		1	50.00			50.00	
						Present Qty	600.00	**m**
	100 to 150 m							
	Palanahalli Thota		1	50.00			50.00	
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	50.00			50.00	
	BSF Gate, Niranthara lt		1	50.00			50.00	
	Vara lt, Kattigenahalli		1	50.00			50.00	
	2nd cross, Shivashankar lt		1	50.00			50.00	
	Someshwar lt, Kattigenehalli		1	50.00			50.00	
	Someshwar lt, near burial grnd		1	50.00			50.00	
	Dwarakanagar 5th cross		1	50.00			50.00	
	Poojamahalaxmi lt, 6th cross		1	50.00			50.00	
	Bellahalli mn rd		1	50.00			50.00	

	Babanagar		1	50.00			50.00	
						Present Qty	600.00	m
	150 to 200 m							
	Palanahalli Thota		1	50.00			50.00	
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	50.00			50.00	
	BSF Gate, Niranthara lt		1	50.00			50.00	
	Vara lt, Kattigenahalli		1	50.00			50.00	
	2nd cross, Shivashankar lt		1	50.00			50.00	
	Someshwar lt, Kattigenehalli		1	50.00			50.00	
	Someshwar lt, near burial grnd		1	50.00			50.00	
	Dwarakanagar 5th cross		1	50.00			50.00	
	Poojamahalaxmi lt, 6th cross		1	50.00			50.00	
	Bellahalli mn rd		1	50.00			50.00	
	Babanagar		1	50.00			50.00	
						Present Qty	600.00	m
	200 to 250 m							
	Palanahalli Thota		1	50.00			50.00	
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	50.00			50.00	
	BSF Gate, Niranthara lt		1	50.00			50.00	
	Vara lt, Kattigenahalli		1	50.00			50.00	
	2nd cross, Shivashankar lt		1	50.00			50.00	
	Someshwar lt, Kattigenehalli		1	50.00			50.00	
	Someshwar lt, near burial grnd		1	50.00			50.00	
	Dwarakanagar 5th cross		1	50.00			50.00	
	Poojamahalaxmi lt, 6th cross		1	50.00			50.00	
	Bellahalli mn rd		1	50.00			50.00	
	Babanagar		1	50.00			50.00	
						Present Qty	600.00	m
	251 to 300 m							
	Palanahalli Thota		1	48.00			48.00	
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	50.00			50.00	
	BSF Gate, Niranthara lt		1	50.00			50.00	
	Vara lt, Kattigenahalli		1	50.00			50.00	
	2nd cross, Shivashankar lt		1	50.00			50.00	
	Someshwar lt, Kattigenehalli		1	24.00			24.00	
	Someshwar lt, near burial grnd		1	50.00			50.00	
	Dwarakanagar 5th cross		1	50.00			50.00	
	Poojamahalaxmi lt, 6th cross		1	24.00			24.00	
	Bellahalli mn rd		1	50.00			50.00	
	Babanagar		1	50.00			50.00	
						Present Qty	546.00	m
	300 to 350 m							
	Markandayya layout (Arahara lt)		1	50.00			50.00	
	Agrahara lt, 1st mn, 9th cr		1	59.00			59.00	
	BSF Gate, Niranthara lt		1	53.00			53.00	
	Vara lt, Kattigenahalli		1	65.00			65.00	
	2nd cross, Shivashankar lt		1	96.00			96.00	
	Someshwar lt, near burial grnd		1	90.00			90.00	

	Dwarakanagar 5th cross		1	50.00			50.00	
	Bellahalli mn rd		1	96.00			96.00	
	Babanagar		1	4.00			4.00	
						Present Qty	563.00	**m**
						Release Qty	250.00	**m**
						Reserve Qty	313.00	**m**

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

KRIDL, Bangalore

Newzen Consultants Bangalore

Assistant Engineer

30/04/18

Asst. Executive Engineer,

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
3	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) SE PRED III NO 84							
	Palanahalli Thota		1	55.49			55.49	
	Markandayya layout (Arahara lt)		1	45.73			45.73	
	Agrahara lt, 1st mn, 9th cr		1	54.88			54.88	
	BSF Gate, Niranthara lt		1	73.17			73.17	
	Vara lt, Kattigenahalli		1	67.07			67.07	
	2nd cross, Shivashankar lt		1	103.66			103.66	
	Someshwar lt, Kattigenehalli		1	54.88			54.88	
	Someshwar lt, near burial grnd		1	45.73			45.73	
	Dwarakanagar 5th cross		1	45.73			45.73	
	Poojamahalaxmi lt, 6th cross		1	54.88			54.88	
	Bellahalli mn rd		1	55.49			55.49	
	Babanagar		1	60.98			60.98	
						Present Qty	**717.68**	**m**
						Release Qty	**648.00**	**m**
						Reserve Qty	**69.68**	**m**

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

KRIDL, Bangalore

Newzen Consultants Bangalore

30/04/18

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
4	Providing 250mm dia PVC Pipe BWSSB SR 16-17 PNO 57 SL NO 11							
	Vara lt, Kattigenahalli		1	20.00			20.00	
	Someshwar lt, near burial grnd		1	40.00			40.00	
						Present Qty	**60.00**	**m**

Assistant Executive Engineer
Byatarayanapura, Bangalore
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

Assistant Engineer 30/04/18

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
5	Providing 175mm dia ms casing cap page no III it no 85 pred 12-13 sr							
	Palanahalli Thota		1				1.00	
	Markandayya layout (Arahara lt)		1				1.00	
	Agrahara lt, 1st mn, 9th cr		1				1.00	
	BSF Gate, Niranthara lt		1				1.00	
	Vara lt, Kattigenahalli		1				1.00	
	2nd cross, Shivashankar lt		1				1.00	
	Someshwar lt, Kattigenehalli		1				1.00	
	Someshwar lt, near burial grnd		1				1.00	
	Dwarakanagar 5th cross		1				1.00	
	Poojamahalaxmi lt, 6th cross		1				1.00	
	Bellahalli mn rd		1				1.00	
	Babanagar		1				1.00	
						Present Qty	**12.00**	**No**

Assistant Executive Engineer
Byatarayanapura SubDivision
KRIDL, BBMP, Bangalore

KRIDL, Bangalore

Newzen Consultants Bangalore

30/04/18
Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Z
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
6	Providing MS Casing pipe collars page no III it no 86 pred 12-13 sr							
	Palanahalli Thota		8				8.00	
	Markandayya layout (Arahara lt)		6				6.00	
	Agrahara lt, 1st mn, 9th cr		8				8.00	
	BSF Gate, Niranthara lt		11				11.00	
	Vara lt, Kattigenahalli		10				10.00	
	2nd cross, Shivashankar lt		16				16.00	
	Someshwar lt, Kattigenehalli		8				8.00	
	Someshwar lt, near burial grnd		6				6.00	
	Dwarakanagar 5th cross		6				6.00	
	Poojamahalaxmi lt, 6th cross		8				8.00	
	Bellahalli mn rd		8				8.00	
	Babanagar		9				9.00	
						Present Qty	**104.00**	**No**

Assistant Executive Engineer
KRIDL, Bangalore Division
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

Assistant Engineer 30/04/18

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
7	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings . PAGE NO XXXXII							
	Palanahalli Thota		1	15 HP/ 30 Stage			1.00	Each
	Markandayya layout (Arahara lt)		1	17.5 HP/ 35 Stage			1.00	Each
	Agrahara lt, 1st mn, 9th cr		1	17.5 HP/ 35 Stage			1.00	Each
	BSF Gate, Niranthara lt		1	17.5 HP/ 35 Stage			1.00	Each
	Vara lt, Kattigenahalli		1	17.5 HP/ 35 Stage			1.00	Each
	2nd cross, Shivashankar lt		1	2 HP/ 25 Stage			1.00	Each
	Someshwar lt, near burial grnd		1	5 HP/ 40 Stage			1.00	Each
	Dwarakanagar 5th cross		1	17.5 HP/ 35 Stage			1.00	Each
	Poojamahalaxmi lt, 6th cross		1	15 HP/ 30 Stage			1.00	Each
	Babanagar		1	17.5 HP/ 35 Stage			1.00	Each

Assistant Executive Engineer
Byatarayanapura Sub Division
KRIDL, BBMP, Bangalore

Assistant Engineer 28/5/18

Newzen Consultants Bangalore

Asst. Executive Engineer,
Project Divi
Yelahank
Bangalo

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
8	. KSRB13-3.1: Providing and fixing to wall celling and floor glavanised/ mild steel tubes (medium grade 1.27 kg /mt) B class 50 mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. (Page 90 ITEM NO 13.6)							
	Palanahalli Thota		1	270.00			270.00	
	Markandayya layout (Arahara lt)		1	270.00			270.00	
	Agrahara lt, 1st mn, 9th cr		1	288.00			288.00	
	BSF Gate, Niranthara lt		1	330.00			330.00	
	Vara lt, Kattigenahalli		1	330.00			330.00	
	2nd cross, Shivashankar lt		1	270.00			270.00	
	Someshwar lt, near burial grnd		1	288.00			288.00	
	Dwarakanagar 5th cross		1	288.00			288.00	
	Poojamahalaxmi lt, 6th cross		1	288.00			288.00	
	Babanagar		1	288.00			288.00	
						Present Qty	**2910.00**	**m**

Seen.
9/7/18

Assistant Executive Engineer
Byatarayanapura Sub Division
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

28/5/18
Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
9	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and Powder coated extrued PVC sheathed suitable for working voltage upto 1100 Volts as per IS - 694 ; 1990 AND CONFORMING TO gtp OFGROUP A P. No. 12/ I No. (2.10.4) 3cx 6.0 Sqm KPWD Electrical SR 2014-15							
	Palanahalli Thota		1	550.00			550.00	
	Markandayya layout (Arahara lt)		1	550.00			550.00	
	Agrahara lt, 1st mn, 9th cr		1	580.00			580.00	
	BSF Gate, Niranthara lt		1	660.00			660.00	
	Vara lt, Kattigenahalli		1	660.00			660.00	
	2nd cross, Shivashankar lt		1	290.00			290.00	
	Someshwar lt, near burial grnd		1	310.00			310.00	
	Dwarakanagar 5th cross		1	580.00			580.00	
	Poojamahalaxmi lt, 6th cross		1	580.00			580.00	
	Babanagar		1	580.00			580.00	
						Present Qty	**5340.00**	**m**

Checked.
9/7/18

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

28/05/18
Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Z
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
10	Labour charges for erection of new/ repaired submersible pumpset along with gi pipes inculding transportion each length pno 558 ino 3 bwssb sr 14-15							
	Palanahalli Thota		44.00				44.00	
	Markandayya layout (Arahara lt)		44.00				44.00	
	Agrahara lt, 1st mn, 9th cr		47.00				47.00	
	BSF Gate, Niranthara lt		54.00				54.00	
	Vara lt, Kattigenahalli		54.00				54.00	
	2nd cross, Shivashankar lt		44.00				44.00	
	Someshwar lt, near burial grnd		47.00				47.00	
	Dwarakanagar 5th cross		47.00				47.00	
	Poojamahalaxmi lt, 6th cross		47.00				47.00	
	Babanagar		47.00				47.00	
						Present Qty	**475.00**	**No**

Assistant Executive Engineer
Byatarayanapura Sub Division
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

28/05/18
Assistant Engineer

Asst Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
11	Supplying and flush polished wood board with out front frount plank made of not less than 15mm thick plank after due groove cutting Finishing with necessary on fixing the same to the wall using tapered inverted wooden plugs screws etc., P No. 44No.6.6.6 KPWD Electrical SR 2014-15							
	Palanahalli Thota		1				1.00	
	Markandayya layout (Arahara lt)		1				1.00	
	Agrahara lt, 1st mn, 9th cr		1				1.00	
	BSF Gate, Niranthara lt		1				1.00	
	Vara lt, Kattigenahalli		1				1.00	
	2nd cross, Shivashankar lt		1				1.00	
	Someshwar lt, near burial grnd		1				1.00	
	Dwarakanagar 5th cross		1				1.00	
	Poojamahalaxmi lt, 6th cross		1				1.00	
	Babanagar		1				1.00	
	Present Qty						**10.00**	**Each**

Assistant Executive Engineer
Byatarayanapura Division
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

04/06/18

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
12	Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,stirp confirming IS 3975;1990 AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group.P No.55/ I No.7.4.4 (4 core 16 Sqmm) KPWD Electrical SR 2014-15							
	Palanahalli Thota		1	25.00			25.00	
	Markandayya layout (Arahara lt)		1	22.00			22.00	
	Agrahara lt, 1st mn, 9th cr		1	26.00			26.00	
	BSF Gate, Niranthara lt		1	29.00			29.00	
	Vara lt, Kattigenahalli		1	24.00			24.00	
	2nd cross, Shivashankar lt		1	25.00			25.00	
	Someshwar lt, near burial grnd		1	32.00			32.00	
	Dwarakanagar 5th cross		1	24.00			24.00	
	Poojamahalaxmi lt, 6th cross		1	20.00			20.00	
	Babanagar		1	24.00			24.00	
						Present Qty	**251.00**	**m**

Assistant Executive Engineer
Byatarayanapura Sub Division
KRIDL, BBMP, Bangalore

Newzen Consultants Bangalore

04/06/18

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Name of Work: Providing Borewells, Pipelines and Water supply Vinayaka Nagar, Dwarakanagar, Agraharalayout, Kogilu Layout, Kattigenahalli, Chokkanahalli Surrounding areas in Ward No. 05

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
13	Labour charges for laying of 1.1 K.V class UG cable, P No. 61 / I No. 7.8.1 In existing trencg/duct 6Sqmm to 16 Sqmm) KPWD Electrical SR 2014-15							
	Palanahalli Thota		1	25.00			25.00	
	Markandayya layout (Arahara lt)		1	22.00			22.00	
	Agrahara lt, 1st mn, 9th cr		1	26.00			26.00	
	BSF Gate, Niranthara lt		1	29.00			29.00	
	Vara lt, Kattigenahalli		1	24.00			24.00	
	2nd cross, Shivashankar lt		1	25.00			25.00	
	Someshwar lt, near burial grnd		1	32.00			32.00	
	Dwarakanagar 5th cross		1	24.00			24.00	
	Poojamahalaxmi lt, 6th cross		1	20.00			20.00	
	Babanagar		1	24.00			24.00	
						Present Qty	**251.00**	**m**

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

KRIDL, Bangalore

Newzen Consultants Bangalore

04/06/18

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore